BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : Maintenance of UGD Line in ward no. 06

EMB

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
1ST AND FINAL BILL

Name of work: Maintenance of UGD Line in ward no. 06

Work Order No: BBMP/EE/BTP/WO/34/2021-22, Date: 04.02.2022
JOB NUMBER: 006-20-000201
Estimate Cost: 7.50 lakhs.
Name of Contractor : M/s Soorya Creators, Prop. P Hemanth

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	Cement concrete slab surface for pipeline trenches inside drain and disposing of the excavated stuff as directed including barricading, danger lighting etc., page no 1								
		Cum					21.25	878.05	18658.56
2	EXCAVATING FOR PIPE LINE TRENCHES OF REQIRED WIDTH by mechanical & manual means including dressing sides, ramming of bottoms, providing barricading, danger lighting, shoring,strutting, dewatering etc., IN ALL KINDS OF SOIL MIXED WITH BOULDERS O								
	page no 1	Cum					112.20	141.95	15926.79
3	In disintegrated rock, soft rock, soft shale and medium hard rock comprising of lime stone, sand stone, hard shale, schiest, fissured rock without resorting to blasting. page no 1								
		Cum					16.83	343.4	5779.42
4	Hard rock by chiselling								
	page no 1	Cum					16.83	1263.95	21272.28
5	For bedding of sewer : KSRB 4.1 : Providing and laying in position plain cement concrete of mix M15 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers								
	page no 2	Cum					35.88	4759.98	170788.08
6	Supplying of following diameters S&S RCC SPUN/VIBRATED CAST PIPES (REINFORCED) OF NP-3 class confirming to IS456-1988 with latest amendments using ordinary port land cement, conveying to work site, rolling, lowering into trenches, laying true to line and level icluding at both destinations and joining of pipes and specials including cos of specials, including perfect linking of joints with jack to correct position including cost of jointing materials i.e, ribber rings confirmng to IS:5382 for S&S RCC pipes with all leads and lifts as directed as giving necessary hydraulic tests as per ISS and testing comissioning ec., completebefore execution of the wok, contractor shall								
		Rmtr	1	30.00			30.00		
			1	29.90			29.90		
			1	4.80			4.80		
			2	1.20			-2.40		
				Actiual Qty			62.30	1817.3	113213.79
7	Construction of RCC manhole chambers of 1:1.5:3 proportion or approved type pre-cast RCC manhole chambers, constructed using form vibrators of standard type, with barricading, danger lighting and using of sight rails and boning rods wherever necessary, shoring and strutting wherever required using ordinary port land cement. Using 1:1.5:3 proportion RCC with 20mm down graded jelly. well graded sand and steel of approved quality 200mm thick top concrete slab having wall thickness and raft thickness as in approved drawings and with an offset in raft alround the chamber as in approved drawing , benching concrete with 1:6 slope towards the central drain finished smooth, inclding fixing and grouting of pipes, including conveying to work spot supply and fixing SFRC manhole cover and frame confirming to IS:12592 with latest amendments on a bed of CC 1:2:4 supplying and fixing of minimum 3mm thick encapsulated plastic footstep (as per IS:10910)on 12mm dia. Grade Fe-415 steel bar (as per IS:1786) staggerd at 300 mm apart as detailed in technical specification, including sand bedding wherever required , diposal of surplus earth, watering, curing, engraving manhole number with flow direction on the inner cylindrical								
a	Manholes	Nos					2.00	40267.10	80534.2
b	For every 0.1m additional						20.00	1403.78	28075.6

Executive Engineer

Executive Engineer

28-04-2022

28/4/22

Scanned by CamScanner

9	ng of avilable earth around pipeline in layers not exceeding 20cms in depth, compacting r deposited layer by rammming after watering all lead and lifts including cost of all labour cludiong consolidation by mecanical means approved by engineer Incharge. When earth is at suitable moisture content with desired field density (modified heavy proctor test) for restoration of roads without settelment including HOM of machineries. Complete (The contractor shall take are while consolidating the earth, so that, pipes laid are not damaged due to mechanical compaction								
		Cum							
	Total Excavation Qty						112.20		
	Deduction for bedding of sewer						-35.88		
	Deduction for 600mm dia pipe volume		1	30.00	0.75	0.75	-13.25		
	Deduction for 450mm dia pipe volume		1	29.90	0.60	0.60	-10.76		74
				Actiual Qty			**52.31**	87.55	**4579.66**
10	Disposa of the excess excavated earth of all type by vehical including loading, unloading with all lead and lifts, labour, HM of machineres etc., - for 10kms								
	Qty Item No. (2+3+4)						145.86		
			1	59.90	0.75	0.75	26.45		
	Deduction for Manhole						52.31		
		Cum		**Actiual Qty**			**93.55**		
				Limited to			**46.84**	206.55	**9674.80**
11	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as								
	page 2	**Cum**					5.39	1701.09	**9168.88**
12	KSRB 4-1.1: Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery,								
	page - 2	**Cum**					4.44	4759.98	**21134.31**
13	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6								
		Cum							
			1.00	59.90	1.20	0.15	10.78		55078.79
				Actiual Qty			**10.78**	5109.35	55089.01
								Grand Total	553899.00 24
								For 12% Applicable GST	66468.00 70
								Net Total	620367.00
									620355.74

28.04.2022

Assistant Engineer
Ward No. 06

25/4/2022

Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner